

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase VIII – Visakhapatnam District – Package No. AP VIII 1941 – Road from Paderu-waddi R&B 25/4 to – Kothapalem Est. Cost Rs.96.87 lakhs – Accord post facto Extension of Agreement Time up to 30.06.2013 without imposing penalty –Accorded - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 1857

Dated : 23.11.2013.

Read the following :-

1. G.O.Ms.No.68, dt: 27.2.2009 of PR&RD (Progs.II) deptt
2. From the ENC.PR&Admn. PMGSY., Hyd. Lr.No.W28/DEE-II/KNL/AP10IXLB10/12, dated 24.10.2013.

--00--

O R D E R :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 30.06.2013 without imposing penalty in respect of the road works "Road from Paderu-waddi R&B 25/4 to – Kothapalem, Visakhapatnam District" under sanctioned PMGSY Phase VIII as the delay was not attributed to the contractor as the work i.e. 3.16 km the contractor has completed the work in agreement period and the balance work 0.8 km could not be completed due to the objections from Forest Department.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

The Superintendent Engineer, Panchayat Raj, Visakhapatnam District.

Copy to:

The P.S. to Minister (PR&RWS)

The P.S. to Principal Secretary (PR)

Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.